

# Town of Buxton

## Monthly Fire Extinguisher Check sheet

Date: \_\_\_\_\_

	Bar Mills Station #22																			
<b>Inspection Check List</b>																				
Access to, or visibility of, the extinguisher shall not be obstructed	S																			
The operating instructions on the extinguisher nameplate shall be legible and facing forward	C																			
Has the extinguishers been actuated or tampered with? Any seals or tamper indications that are broken or missing shall be replaced	S																			
Visually examine externally. Check that there is no obvious physical damage or condition that would prevent operation	X																			
Inspect for any evidence of corrosion, leakage or mechanical injury. If so, extinguisher needs to be hydrostatically tested.	S																			
Check that the extinguisher is fully charged and operable. Be sure hose and/or nozzle is unobstructed	S																			
List hydrostatic test date	1/13																			
Initial when completed each extinguisher inspection	NS																			

S = Satisfactory, nothing needs to be done to correct the extinguishers readiness state  
 C = Corrected problem at time of inspection, is now satisfactory  
 X = Needs immediate attention  
 INITIALS = Do not initial unless you have also initialed the back side of the tag on each individual extinguisher

When Complete turn into Chief Box at Bar Mills Station